PORTAGE COVE HARBOR EXPANSION PROJECT SCHEDULE WAVE BARRIER, DREDGING, SEWER OUTFALL & PARKING AREA ROUGH GRADE

		,,		_											,				
ID	Task Name	Start	Finish			2014 M L L	1 Ι Δ Ι	S O N			1 4	201 M	15 I A	SON		J F M A M	2016		
1	HB NTP for Site Investigations & Final Design	Tue 3/18/14	Tue 3/18/14		3/18	<u>8</u>		<u>5 0 N</u>		JIII			JA	<u>5 0 N </u>				<u> </u>	
2	Prepare SAP & Agency Review	Mon 3/24/14	Fri 8/22/14	1															
3	Optimize Wave Barrier Configuration - 15% Design	Mon 8/11/14	Tue 10/14/14	1				h											
4	Conduct Geotechnical & Environmental Investigations	Tue 8/26/14	Mon 9/22/14	1															
5	Geotechnical & Environmental Sample Analysis	Tue 9/23/14	Mon 10/27/14	Į.			_												
6	Prepare Environmental Soil Characterization Report	Tue 10/28/14	Tue 11/25/14	4															
7	Prepare Final Geotechnical Report	Tue 10/28/14	Fri 3/27/15	5															
8	Prepare 35% Preliminary Design Dwgs	Wed 10/15/14	Wed 12/17/14	1					Ы										
9	HB Review 35% Design Submittal	Thu 12/18/14	Fri 1/9/15	5						F									
10	Prepare 65% Design Development Submittal	Mon 1/12/15	Fri 3/13/15	5					T		L								
11	HB Review 65% Documents	Mon 3/16/15	Fri 3/27/15	5							Ď								
12	Assess Mitigation Options & HB Selection of Preferred Strategy	Mon 1/12/15	Fri 5/15/15	5							_	h							
13	Finalize Permit Applications & Compensatory Mitigation Plan	Mon 5/18/15	Tue 7/28/15	5									Ь						
14	Agency Reviews and Environmental Permit Authorizations	Wed 7/29/15	Tue 12/1/15	5															
15	Prepare 95% Final Design Submittal	Mon 5/4/15	Fri 8/7/15	5									h						
16	HB Review & PND Update 95% Design Documents	Mon 8/10/15	Mon 9/21/15	5									_						
17	Section 408 Application and USACE Review	Fri 9/25/15	Fri 5/27/16	5															
18	Section 10 and 404 Additional Review	Mon 5/30/16	Fri 8/5/16	5															
19	Stamped Bid Ready Contract Documents	Wed 6/15/16	Tue 8/30/16	5														h	
20	Reproduce Plan Sets, Advertise & Open Construction Bids	Wed 8/31/16	Tue 10/11/16	5															h
21	Assembly Award, Contract, NTP for Construction Contract	Wed 10/12/16	Tue 10/25/16	5															h
22	Submittals, Steel Fabrication & Delivery	Wed 10/26/16	Thu 6/15/17	7															-
23	Anticipated 2017 In Water Work Restrictions	Sat 4/1/17	Thu 6/15/17	7															
24	Construction to Substantial Completion	Fri 6/16/17	Thu 5/31/18	3															
25	Punch List and Final Completion	Fri 6/1/18	Fri 6/29/18	3															
	Letter and the second se																•		



